

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

FFC from SRSP – Package No.3 – Earth Work Excavation & Forming Embankment including construction of CM&CD works of FFC from Km.57.000 to Km.70.000 on EPC/Turnkey system – Payment for Additional Length of 186mts. – Orders – Issued.

IRRIGATION & CAD (PW:MAJOR IRRIGATION.III) DEPARTMENT

G.O.Rt.No. 407

Dated:01-07-2011.

Read the following:--

- 1) From the C.E. (Projects), Irrigation, Karimnagar, Lr.No.CE/Proj./Irrgn/LMD/Camp/No.149, dt:16-6-2008.
- 2) Govt.Memo.No.18333/Maj.Irr.III/A1/2008-1, dt:07-07-2008.
- 3) From the C.E.(P), Irrigation, Karimnagar, Lr.No.CE/FFC/SSP/LMD/1446, dated:29-11-2008.
- 4) From the C.E.(P), Irrigation, Karimnagar, Lr.No.CE/Projects/Irrgn/Krmr/TS/T1/F110 Vol.3/2308/3, dated:25-03-2009.
- 5) Govt.Memo.No.18333/Maj.Irr.III/A1/2008-5, dt:18.10.2010.
- 6) From the C.E.(P)., Irrigation, Karimnagar, Lr.No.CE/Proj.Irrg./LMD/Krmr./294, dated:05.02.2011.

>><<

ORDER:

In the letter 1st read above, the Chief Engineer, Karimnagar has submitted proposals for payment of additional length of 186 mts. and indicated that the Earth Work Excavation Forming Embankment including construction of structures of Flood Flow Canal from Km.57.000 to Km.70.000 (Package No.3) was let out to M/s.IVRCL-SEW-PRASAD(JV) vide Agreement No.SE/SRSP/FFC/Circle No.1/Jagtial/06/2004-05, dated:20-10-2004. The Hydraulic Project Survey (HPS) of this reach was already approved by the Chief Engineer, Central Designs Organization and the Land Acquisition proposals from the Km.57.000 to Km.70.000 was sent to the Land Acquisition Officer in various spell from 02-04-2004 to 18-08-2004 period by the department which is prior to agreement. Hence, the agency was not allowed to conduct detailed investigation and select the alignment as in the case of other E.P.C. works. The amount provided towards investigation for the main canal in the IBM is also recovered from the contractor in L.S.II part bill dt.24.5.2006 for Rs.1,04,000/- part bill. Further as reported by the Chief Engineer the work was carried out as per the alignment decided / approved by the Department. During the execution it was noticed that the actual length of canal is 13.186 Kms. as against the length of 13.000 Kms, as originally entrusted to the agency.

P.T.O.,

2. As per agreement clause 39.3.1 Page No.21 of Vol.I Part-A conditions of contract "Wherever the additional items not contingent on the main work and out side the scope of original work are to be entrusted to the original contractor, entrustment of such items and the price to be paid shall be referred to the committee proposed by the Government for final decision and it shall be binding on contractor".

3. In the letter 3rd read above, the Chief Engineer has stated that the matter has been placed before the State Level Standing Committee for its recommendations held on 24.11.2008 and the Committee recommended that "This item of additional length of 186 mtrs. of Package No.3 is recommended for the policy decisions by the Government as the investigation was done by the Department."

4. In the circumstances stated by the Chief Engineer(Projects), Irrigation, Karimnagar and on the recommendations of the State Level Standing Committee, Government after careful examination have considered the proposal for payment of additional item i.e. extra length of 186 metres i.e. 13.186 Kms as against the original length of 13.000 Kms as the investigation was done by the Department. Further, the extra length is to be considered wherever the depth of cutting is minimum without involvement of controlled blasting and quantities are least to the advantage of the Department.

5. The Chief Engineer(Projects), Irrigation, Karimnagar is also permitted to incorporate the provision for payment of extra length in the Revised Estimate.

6. This order issues with the concurrence of Finance(W&P) Department vide their U.O.No.4200/F4(2)/2010-1, dt:28.08.2010.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

ADITYA NATH DAS,
SECRETARY TO GOVERNMENT.

To

The Chief Engineer(Projects), Irrigation, LMD Colony, Karimnagar.

Copy to:

The Director of Works and Accounts, Hyderabad.

The Joint Director of Works and Accounts, LMD Colony, Karimnagar.

The Asst. Pay and Accounts Officer, LMD Colony, Karimnagar.

The Accountant General, A.P., Hyderabad.

The Finance (W&P) Department.

The O.S.D. to Minister for Major & Medium Irrigation.

The P.S. to Secretary to Government (AD).

SF/SC.

//FORWARDED :: BY ORDER//

SECTION OFFICER.